

START	END	TASK	RESPONSIBLE	DEPT	S 31 MAY	M 1 JUN	T 2	3	T 4	F 5	S 6	7	8	9	T 10	11	F 12	S 13	S 14	M 15	T 16	W 17	T 18	F 19	S 20	S 21	M 22	T 23	W 24	T 25	F 26	S 27	S 28	M 29	T 30	W 1 JUL	T 2	F 3	S 4	S 5	M 6		
3 Jun	15 Jun	● Temporary Partition Installation	Udara	Projects																																							
3 Jun	15 Jun	● Back area Civil and Plumbing works	Udara	Projects																																							
3 Jun	15 Jun	● Back area Electrical works	Amaya	Projects																																							
3 Jun	15 Jun	● Back area Networking related works	Mahen	IT																																							
3 Jun	15 Jun	● Backwall fitouts (SS Furniture Graphics)	Nisal / Yohan	Projects																																							
3 Jun	15 Jun	● Proposed Chicken area equipment placing and c	Shamishka	Projects																																							
16 Jun	16 Jun	● Temporary Partition Removal	Udara/ Asanka/ Shasmi	Projects																																							
17 Jun	18 Jun	● Fit out works (SS) - Juice & Bakery Modules	Nisal/ Amaya/ Udara/ Ye	Projects																																							
17 Jun	18 Jun	● Fit out works (Furniture & Graphics) - Juice & Bak	Nisal/ Amaya/ Udara/ Ye	Projects																																							
17 Jun	18 Jun	● Power supply for Juice & Bakery Modules	Nisal/ Amaya/ Udara/ Ye	Projects																																							
17 Jun	18 Jun	● IT, Network supply for the Infill+POS and TV - Ju	Nisal/ Amaya/ Udara/ Ye	IT																																							
17 Jun	18 Jun	● Seating area arrangements (Furniture)	Nisal/ Amaya/ Udara/ Ye	Projects																																							
18 Jun	18 Jun	● Setting up the back wall	Shamishka/ Amaya/ Ma																																								
19 Jun	21 Jun	● Final finishing and troubleshooting																																									
22 Jun	22 Jun	● Project Handing Over																																									

■ Poya Day